

Sport & Wellbeing Centre



Construction Works Notice | SSD-9912

5 April 2023

Upcoming Works

- Concrete to be poured to the mechanical plenum, stair footings and retaining walls
- Formwork, reinforcement and pour (FRP) to commence to the balance and backwash tanks
- Detailed excavation to the southern footings with FRP to follow
- Concrete to be poured for the pool hall columns
- Preparations to commence for the ground slab.

Ongoing Works

- Reinforcement, installation and formwork to the retaining walls, mechanical plenum and pool hall columns.

Completed Works

- Detailed excavation to the pad and strip footings to the north of the site
- FRP to the northern footings
- Detailed excavation to the balance and backwash tanks.

Contact

E | construction@roseville.nsw.edu.au
P | Main Reception 02 9884 1100
Online | bit.ly/RC_SWELLCentre