

Sport & Wellbeing Centre



Construction Works Notice | SSD-9912

4 December 2023

Upcoming Works

- Pool hall deep beam Level 3 concrete pour and pour 5
- Mechanical equipment due for arrival to be installed within the plant rooms
- Preparation of structural steel to commence installation of roof sheets in the new year
- Services rough in the car park
- Demolition of the Isobel Davies extension and commencement of hydrant works.

In Progress Works

- Formwork and reinforcement installation to deep beams underway
- Formwork and reinforcement for Level 3, pour 3
- Face brickwork on the Southern elevation
- Isobel Davies extension demolition is underway – propping has been installed.

Completed Works

- Beam connection to pool hall columns with bearing pads
- Level 3, pour 2
- All columns and stairs to Level 3
- Delivery of structural steel to site.

Contact

E | construction@roseville.nsw.edu.au

P | Main Reception 02 9884 1100

Online | bit.ly/RC_SWELLCentre