

Sport & Wellbeing Centre



Construction Works Notice | SSD-9912

10 July 2023

Upcoming Works

- Level 2 and 3 carpark slabs to be poured.
- Pool shell to be poured.
- Services being roughed into slab.
- Waterproofing to the plenum and tanks.
- Slab and ramp into the Joy Yeo Centre carpark breakthrough.
- Lift shaft concrete to commence.
- Retaining wall to be poured.
-

Completed Works

- Level 1 carpark inground drainage.
- Level 1 carpark slab has been poured.
- Northern Pool Hall columns poured.
- Stair 6 risers and landings poured.
- Structural steel to the Joy Yeo Centre carpark (breakthrough) installed.
- Blinding layer to the pool.

Continuing Works

- Level 2 carpark slab formwork has commenced.
- Level 2 carpark slab deck.
- Backfilling around footings and tanks.
- Inground drainage to the pour 2 and 3 areas to be completed.
- Lift shaft has commenced: formwork and reinforcement.
- Water testing to the tanks are ongoing.

Contact

E | construction@roseville.nsw.edu.au

P | Main Reception 02 9884 1100

Online | bit.ly/RC_SWELLCentre