

Sport & Wellbeing Centre



Construction Works Notice | SSD-9912

9 October 2023

Upcoming Works

- Formwork for Level 3, pours 2 – 3
- Reinforcement for Level 2, pour 2
- Concrete pour for Level 2, pours 2 – 3; Level 3, pours 2 – 3; pool hall beams (expected toward the end of October)
- Power pole changeover and substation cutover.

In Progress Works

- Blockwork has commenced to the carpark
- Crossfeed works to continue
- Hydrant works across Rose Cottage
- Isobel Davies extension works are underway, awaiting HAZMAT removal certification.

Completed Works

- Completed concrete pours: Level 1, pours 2 – 3
- All in-ground services are complete
- High strutting for pool hall beams
- Substation and main switchboard are installed
- Concrete encasement to the backwash tank pipework
- Isobel Davies extension works, preparing for demolition, of installing scaffolding and hoarding, disconnecting and rediverting all services, and HAZMAT removal during the school holidays.

Contact

E | construction@roseville.nsw.edu.au
P | Main Reception 02 9884 1100
Online | bit.ly/RC_SWELLCentre